Manitoba
Growth, Enterprise and Trade
Petroleum Branch
360-1395 Ellice Ave, Winnipeg, MB R3G 3P2
T 204-945-6577 F 204-945-0586
www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT
(January 1/18 – February 5/18)

DRILLING ACTIVITY	To February 5/18	To February 6/17	2017 Total
Drilling Licences Issued	26	20	253
Licences Cancelled	0	2	17
Vertical Wells Drilled	1	12	37
Horizontal Wells Drilled	44	34	203
Stratigraphic Test Holes Drilled	0	0	0
Wells Drilled - Total	45	46	240
No. of Metres Drilled	91 419	84 345	474 580
Wells Re-entered	0	0	0
Wells Being Drilled	3	3	0
No. of Active Rigs	6	7	9
Wells Licenced but Not Spudded	52	47	74
Wells Completed as Potential Oil Wells	44	42	231
Wells Abandoned Dry	1	1	6
Wells Drilled but Not Completed	0	2	0
Other Completions	0	1	3
New Wells on Production	0	0	60

GEOPHYSICAL ACTIVITY

Geophysical Programs Licenced	0	0	14
Licences Cancelled	0	0	3
Kilometers Licenced	0	0	2 602
Kilometers Run	0	0	999

OIL PRICES (Average)	2017 $/m3	2017 ($/bbl)	2016 $/m3	2016 ($/bbl)
Month of November	447.77	(71.15)	351.60	(55.87)
Month of December	440.28	(69.96)	391.69	(62.24)

OIL PRODUCTION (M3)	2017	2016
Month of June	176 147.2	189 045.6

WEEKLY WELL ACTIVITY REPORT

05 February 2018

Lic. No.: 10697
Corex Daly Sinclair HZNTL 10-13-9-28 (WPM)
UWI: 100.10-13-009-28W1.00
Status: Completing (COMP)
Completing: 01-Feb-2018

Lic. No.: 10734
Corex Daly Sinclair HZNTL A9-33-8-28 (WPM)
UWI: 102.09-33-008-28W1.00
Spud Date: 31-Jan-2018
K.B. Elevation: 505.94 m
Surface Casing: 244.50 mm @ 159.00 m with 10.0 t
Finished Drilling: 04-Feb-2018
Total Depth: 2397.00 m
Intermediate Casing: 139.70 mm @ 2397.00 m with 41.0 t
Rig Released: 05-Feb-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 05-Feb-2018

Lic. No.: 10749
Corex Daly Sinclair HZNTL B9-33-8-28 (WPM)
UWI: 103.09-33-008-28W1.00
Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 05-Feb-2018

Lic. No.: 10780
Corex Daly Sinclair HZNTL A10-13-9-28 (WPM)
UWI: 102.10-13-009-28W1.00
Status: Completing (COMP)
Completing: 30-Jan-2018

Lic. No.: 10817
Tundra Virden SWD DIR 8-19-11-26 (WPM)
UWI: 103.08-19-011-26W1.00
Spud Date: 05-Feb-2018
K.B. Elevation: 469.43 m
Status: Drilling Ahead (DR)
Drilling Ahead: 05-Feb-2018

Lic. No.: 10831
Daly Unit No. 3 HZNTL 4-13-10-28 (WPM)
UWI: 102.04-13-010-28W1.00
Status: Completing (COMP)
Completing: 05-Feb-2018

Lic. No.: 10834
South Pierson Unit No. 1 HZNTL 9-5-2-29 (WPM)
UWI: 100.09-05-002-29W1.00
Spud Date: 02-Feb-2018
K.B. Elevation: 477.50 m
Surface Casing: 244.50 mm @ 170.00 m with 13.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 05-Feb-2018

Lic. No.: 10839
South Pierson Unit No. 1 HZNTL B5-15-2-29 (WPM)
UWI: 106.05-15-002-29W1.00

Finished Drilling: 01-Feb-2018
Total Depth: 2292.00 m
Intermediate Casing: 139.70 mm @ 2290.00 m with 58.3 t
Rig Released: 01-Feb-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 01-Feb-2018

Lic. No.: 10855

CPEC Manson Prov. HZNTL 13-30-14-28 (WPM)
UWI: 100.13-30-014-28W1.00
Intermediate Casing: 177.80 mm @ 839.00 m with 30.0 t
Finished Drilling: 31-Jan-2018
Total Depth: 2119.00 m
Rig Released: 04-Feb-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 04-Feb-2018

Lic. No.: 10861

Daly Unit No. 3 HZNTL A9-2-10-28 (WPM)
UWI: 103.09-02-010-28W1.00
Status: Completing (COMP)
Completing: 03-Feb-2018

Lic. No.: 10865

Sinclair Unit No. 12 HZNTL A8-13-8-29 (WPM)
UWI: 102.08-13-008-29W1.00
Intermediate Casing: 177.80 mm @ 1053.00 m with 28.0 t
Finished Drilling: 01-Feb-2018
Total Depth: 2500.00 m
Rig Released: 02-Feb-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 02-Feb-2018

Lic. No.: 10866

Daly Unit No. 3 Prov. HZNTL 2-12-10-28 (WPM)
UWI: 102.02-12-010-28W1.00 - Leg #1
UWI: 102.02-12-010-28W1.02 – Leg #2 Deleted

Please note deleted UWI - Leg #2

UWI: 102.02-12-010-28W1.00
Finished Drilling: 30-Jan-2018
Total Depth: 2113.00 m
Intermediate Casing: 139.70 mm @ 2113.00 m with 35.0 t
Rig Released: 30-Jan-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 30-Jan-2018

Lic. No.: 10868

Daly Unit No. 3 HZNTL 6-13-10-28 (WPM)
UWI: 102.06-13-010-28W1.00
Status: Completing (COMP)
Completing: 03-Feb-2018

Lic. No.: 10869

Daly Unit No. 3 HZNTL 7-13-10-28 (WPM)
UWI: 102.07-13-010-28W1.00
Status: Completing (COMP)
Completing: 04-Feb-2018

Lic. No.: 10874

CPEC Manson HZNTL A13-24-14-29 (WPM)
UWI: 102.13-24-014-29W1.00
Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 05-Feb-2018

Lic. No.: 10884
Tundra Daly Sinclair Prov. HZNTL A16-26-8-29 (WPM)
UWI: 103.16-26-008-29W1.00
Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 05-Feb-2018

Lic. No.: 10890
Tundra Daly Sinclair HZNTL A11-2-10-28 (WPM)
UWI: 103.11-02-010-28W1.00
Spud Date: 02-Feb-2018
K.B. Elevation: 502.80 m
Surface Casing: 244.50 mm @ 143.00 m with 8.0 t
Finished Drilling: 04-Feb-2018
Total Depth: 1540.00 m
Intermediate Casing: 139.70 mm @ 1540.00 m with 35.5 t
Rig Released: 05-Feb-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 05-Feb-2018

Lic. No.: 10891
Daly Unit No. 4 HZNTL A10-35-9-28 (WPM)
UWI: 104.10-35-009-28W1.00
Spud Date: 29-Jan-2018
K.B. Elevation: 503.99 m
Surface Casing: 244.50 mm @ 135.00 m with 8.0 t
Finished Drilling: 01-Feb-2018
Total Depth: 1782.00 m
Intermediate Casing: 139.70 mm @ 1782.00 m with 38.5 t
Rig Released: 02-Feb-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 02-Feb-2018

Lic. No.: 10892
Sinclair Unit No. 7 HZNTL A1-23-8-29 (WPM)
UWI: 103.01-23-008-29W1.00
Spud Date: 02-Feb-2018
K.B. Elevation: 511.90 m
Surface Casing: 244.50 mm @ 137.00 m with 8.0 t
Finished Drilling: 04-Feb-2018
Total Depth: 1744.00 m
Intermediate Casing: 139.70 mm @ 1744.00 m with 43.0 t
Rig Released: 05-Feb-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 05-Feb-2018

Lic. No.: 10897
Waskada Unit No. 17 HZNTL 9-10-2-25 (WPM)
UWI: 102.09-10-002-25W1.00
Finished Drilling: 29-Jan-2018
Total Depth: 1919.00 m
Intermediate Casing: 139.70 mm @ 1900.00 m with 37.5 t
Rig Released: 30-Jan-2018
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 30-Jan-2018

Lic. No.: 10898
Waskada Unit No. 4 HZNTL 4-13-1-26 (WPM)
UWI: 102.04-13-001-26W1.00
Spud Date: 30-Jan-2018
K.B. Elevation: 470.87 m
Surface Casing: 219.10 mm @ 139.00 m with 10.0 t
Finished Drilling: 02-Feb-2018
Total Depth: 2510.00 m
Intermediate Casing: 139.70 mm @ 2510.00 m with 44.5 t
Rig Released: 03-Feb-2018

Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 03-Feb-2018

Lic. No.: 10899

Waskada Unit No. 4 HZNTL A4-13-1-26 (WPM)
UWI: 103.04-13-001-26W1.00
Spud Date: 03-Feb-2018
K.B. Elevation: 470.97 m
Surface Casing: 219.10 mm @ 137.00 m with 10.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 05-Feb-2018

Lic. No.: 10905

Tundra Deloraine HZNTL 7-31-2-23 (WPM)
UWI:100.07-31-002-23W1.00 - Leg#1
UWI:103.08-31-002-23W1.02 - Leg#2
Licence Issued: 31-Jan-2018
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Tundra Oil & Gas Limited
Contractor: Trinidad Drilling Ltd. - Rig# 12
Surface Location: 4C-32-2-23
Co-ords: 300.00 m N of S of Sec 32
60.00 m E of W of Sec 32
Grd Elev: 498.79 m
Proj. TD: 1403.80 m (Mississippian)
Area: Deloraine
Classification: Non Confidential Development
Status: Location(LOC)

Lic. No.: 10906

CPEC Manson HZNTL A10-16-13-28 (WPM)
UWI:102.10-16-013-28W1.00
Licence Issued: 31-Jan-2018
Licensee: Crescent Point Energy
Mineral Rights: Crescent Point Energy
Contractor: Precision Drilling Corporation - Rig# 117
Surface Location: 12A-15-13-28
Co-ords: 741.04 m S of N of Sec 15
230.00 m E of W of Sec 15
Grd Elev: 488.87 m
Proj. TD: 1480.61 m (Mississippian)
Field: Manson
Classification: Non Confidential Development
Status: Location(LOC)

Lic. No.: 10907

Waskada Unit No. 16 HZNTL A5-9-2-25 (WPM)
UWI:104.05-09-002-25W1.00
Licence Issued: 31-Jan-2018
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Tundra Oil & Gas Limited
Contractor: Trinidad Drilling Ltd. - Rig# 12
Surface Location: 7D-9-2-25
Co-ords: 637.59 m N of S of Sec 9
597.80 m W of E of Sec 9
Grd Elev: 471.75 m
Proj. TD: 1715.30 m (Triassic)
Field: Waskada
Classification: Non Confidential Development
Status: Location(LOC)

Lic. No.: 10908

Waskada Unit No. 17 HZNTL 4-15-2-25 (WPM)
UWI:103.04-15-002-25W1.00
Licence Issued: 31-Jan-2018
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Tundra Oil & Gas Limited
Contractor: Trinidad Drilling Ltd. - Rig# 12
Surface Location: 2A-15-2-25
Co-ords: 157.75 m N of S of Sec 15
588.51 m W of E of Sec 15
Grd Elev: 473.87 m
Proj. TD: 1670.00 m (Triassic)
Field: Waskada
Classification: Non Confidential Development
Status: Location(LOC)

Lic. No.: 10909

Elcano Gambler 14-23-18-29 (WPM)
UWI:100.14-23-018-29W1.00
Licence Issued: 02-Feb-2018
Licensee: Elcano Exploration Inc.
Mineral Rights: Elcano Exploration Inc.
Contractor: Crusader Drilling Corp. - Rig# 1
Surface Location: 14D-23-18-29
Co-ords: 137.21 m S of N of Sec 23
667.61 m E of W of Sec 23
Grd Elev: 488.66 m
Proj. TD: 552.10 m (Devonian)
Area: Gambler
Classification: Non Confidential Development
Status: Location(LOC)

Lic. No.: 10910

Tundra East McAuley HZNTL 1-18-15-28 (WPM)
UWI:100.04-18-015-28W1.00 - STH
UWI:100.01-18-015-28W1.02 - Leg#1
Licence Issued: 02-Feb-2018
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Tundra Oil & Gas Limited
Contractor: Trinidad Drilling Ltd. - Rig# 10
Surface Location: 1D-13-15-29
Co-ords: 216.58 m N of S of Sec 13
45.00 m W of E of Sec 13
Grd Elev: 472.46 m
Proj. TD: 2136.70 m (Mississippian)
Area: Other Areas
Classification: Confidential Development
Status: Location(LOC)

WELL LICENCE TRANSFERS

Lic. No.: 6534	From:	CPEC Oak Lake 4-33-9-24(WPM)
	To:	Corex Oak Lake 4-33-9-24(WPM)
Lic. No.: 6539	From:	CPEC North Oak Lake 15-17-10-24(WPM)
	To:	Corex North Oak Lake 15-17-10-24(WPM)
Lic. No.: 6577	From:	CPEC Daly Sinclair COM A2-28-9-28(WPM)
	To:	Corex Daly Sinclair COM A2-28-9-28(WPM)
Lic. No.: 6931	From:	CPEC Kirkella 7-3-12-29(WPM)
	To:	Corex Kirkella 7-3-12-29(WPM)
		Effective February 5, 2018
All MB wells	From:	Interwest Petroleums Ltd.
	To:	Tundra Oil & Gas Limited
		Effective February 5, 2018